

ACTIVITY	ACTIVITY NAME	Original Duration	Remaining Duration	Start	Finish	Flag	Percent Complete	2014												2015					2016						
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb				
<b>Milestones &amp; Administrative</b>																															
<b>Milestones &amp; Administrative</b>																															
■	C190000360110	Notice To Proceed	0	0	30-Jun-14	0	0%	● Notice To Proceed																							
■	C190000360111	Award of Contract	0	0	30-Jun-14	0	0%	● Award of Contract																							
■	C19000036000000	Acceptance of project	0	0	01-Nov-16	0	0%	● Acceptance of project																							
<b>Design</b>																															
<b>Design</b>																															
■	C190000360100	Design Mobilization	0	0	30-Jun-14	03-Jul-14	0	0%	● Design Mobilization																						
■	C190000360101	Design Kick Off Meeting	0	0	03-Jul-14	03-Jul-14	0	0%	● Design Kick Off Meeting																						
■	C190000360102	20% Design	00	00	07-Jul-14	01-Aug-14	0	0%	■ 20% Design																						
■	C190000360103	30% Design Review	13	00	24-Aug-14	20-Aug-14	0	0%	■ 30% Design Review																						
■	C190000360104	40% Design	08	00	16-Aug-14	03-Oct-14	0	0%	■ 40% Design																						
■	C190000360105	50% Design Review	19	00	06-Oct-14	05-Oct-14	0	0%	■ 50% Design Review																						
■	C190000360106	100% Design	00	00	19-Oct-14	09-Dec-14	0	0%	■ 100% Design																						
■	C190000360107	100% Structural Drawings	18	00	07-Oct-14	07-Nov-14	40	0%	■ 100% Structural Drawings																						
■	C190000360108	100% Structural Review	10	00	10-Nov-14	23-Nov-14	60	0%	■ 100% Structural Review																						
■	C190000360109	100% Design Review	10	00	09-Dec-14	09-Dec-14	60	0%	■ 100% Design Review																						
■	C190000360110	Application for Building Permits	00	00	08-Dec-14	05-Jan-15	0	0%	■ Application for Building Permits																						
■	C190000360111	IFC Documents	10	00	02-Dec-14	14-Jan-15	0	0%	■ IFC Documents																						
■	C190000360112	IFC Document Review	10	00	15-Jan-15	20-Jan-15	0	0%	■ IFC Document Review																						
<b>Procurement</b>																															
<b>Buy Outs</b>																															
■	C190000360200	Reveal Concrete Mix Design	00	00	06-Oct-14	01-Oct-14	47	0%	■ Reveal Concrete Mix Design																						
■	C190000360201	Reveal Street Sweep, Joints, Deck	00	00	06-Oct-14	01-Oct-14	27	0%	■ Reveal Street Sweep, Joints, Deck																						
■	C190000360202	Reveal Elev Switchgear	00	00	24-Nov-14	20-Dec-14	60	0%	■ Reveal Elev Switchgear																						
<b>Submittals</b>																															
■	C190000360300	Rebar Shop Drawing Prep	10	00	20-Aug-14	09-Sep-14	01	0%	■ Rebar Shop Drawing Prep																						
■	C190000360301	Submit Concrete Mix Design Shop Draw	10	00	20-Sep-14	14-Sep-14	27	0%	■ Submit Concrete Mix Design Shop Draw																						
■	C190000360302	Submit Street Sweep, Joints, Deck Shop Draw	10	00	10-Sep-14	14-Sep-14	27	0%	■ Submit Street Sweep, Joints, Deck Shop Draw																						
■	C190000360303	Submit Elev Switchgear Shop Draw	10	00	25-Dec-14	05-Jan-15	40	0%	■ Submit Elev Switchgear Shop Draw																						
<b>Approvals</b>																															
■	C190000360400	Approve Concrete Mix Design Shop Draw	10	00	17-Sep-14	09-Dec-14	47	0%	■ Approve Concrete Mix Design Shop Draw																						
■	C190000360401	Approve Street Sweep, Joints, Deck Shop Draw	10	00	17-Sep-14	09-Dec-14	47	0%	■ Approve Street Sweep, Joints, Deck Shop Draw																						
■	C190000360402	Approve Elev Switchgear Shop Draw	10	00	10-Oct-14	20-Jan-15	60	0%	■ Approve Elev Switchgear Shop Draw																						
<b>Fabrications &amp; Deliveries</b>																															
■	C190000360500	Rebar Fabrication	40	00	09-Sep-14	18-Nov-14	01	0%	■ Rebar Fabrication																						
■	C190000360501	Rebar Delivery	0	0	10-Sep-14	17-Dec-14	01	0%	■ Rebar Delivery																						
■	C190000360502	Form & Deliver Street Sweep, Joints, Deck	40	00	10-Dec-14	05-Mar-15	27	0%	■ Form & Deliver Street Sweep, Joints, Deck																						
■	C190000360503	Form & Deliver Elev Switchgear	40	00	03-Feb-15	24-Apr-15	40	0%	■ Form & Deliver Elev Switchgear																						
<b>Foundations thru Enclosure</b>																															
<b>Construction</b>																															
■	C190000360600	Planning and prep work	10	00	05-Jan-15	05-Jan-15	0	0%	■ Planning and prep work																						
■	C190000360601	Authorizations to begin construction	0	0	16-Jan-15	0	0%	■ Authorizations to begin construction																							
■	C190000360602	Mobilization on site	0	0	16-Jan-15	20-Jan-15	0	0%	■ Mobilization on site																						
■	C190000360603	Installation of 5M Piers	0	0	20-Feb-15	03-Feb-15	0	0%	■ Installation of 5M Piers																						
■	C190000360604	Pile Preparation	0	0	04-Feb-15	07-Feb-15	0	0%	■ Pile Preparation																						

Project Name  
 More Detail About Project  
 Contract No. 123456789



- Remaining Lead of Effort
- Critical LDR
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestones